NO.NC/PMC/YPD/2018-19/P1

Date: 10-12-2018

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

## "PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of work: Package1 a Improvements to playgrounds at Thanisandra Village at Ward No 06 b Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No 09 c Improvements to playgrounds at Ward No 11 Kuvempunagara d Developmental Works to Play ground stadium in Ward No 05 Jakkur e Developmental works to Play ground Stadium Sahakaranagara Ward No 08 Kodigehalli

| Item No | Description of work | Unit | Qty |
|---|---|---|---|
| 1 | Clearing and grubbing road land including uprooting rank vegetation, grass, bushes, shrubs, saplings and trees girth up to 300mm, removal of stumps of trees cut earlier and disposal of unserviceable materials and stacking of serviceable | Ha | 0.83 |
| 2 | Excavation for road way in all types of soil by mechanical means including cutting and pushing the earth to site of embankment including trimming bottom and side slopes in accordance with requirements of lines, grades and cross sections | Cum | 6521.96 |
| 3 | Construction of embankment with approved material Gravel /Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300-2 complete as per specifications, | Cum | 3740.00 |
| 4 | Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180Kg, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine | Cum | 25.68 |
| 5 | Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1 : 6 stone hammerd dressed in courses not less than 20 ems high, bond stones at 2m. apart in each course including cost of | Cum | 119.57 |
| 6 | Providing and laying in position plain cement concrete of mix 1:2:4 with cement@ 240Kg, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, | Cum | 19.53 |
| 7 | Back filling behind abutment, wing wall and return wall complete as per drawing and Technical Specification complete as per specifications. A. Granular material MORTH Specification No. 2204as per direction of Engineer-in-charge. | Cum | 25.68 |

| | | | |
|---|---|---|---|
| 8 | Providing chain link fencing 50mm size of 8 guage properly stretched between existing rectangular poles and fixed with suitable bolts & nuts, the free ends shall be welded to the pole and block pipe at top and bottom as required including cost | Sqm | 663.40 |
| 9 | Supplying and fixing M.S. Rectangular poles made out of 2 equal angles of 65x65x6 mm welded together and fixed in CC ( 1 :2:4) WITH 2 NOS 16mm dia M.S. hold fast rods each of length 25 ems. Including cost of all materials cutting, bending | M | 414.20 |
| 10 | Providing and fixing M.S. Block pipe of 38mm dia, of heavy guage of 14 including removing the bends, cutting the pipe, and fixing pipe in between the existing two verticle poles (M.S. rectangular poles) and spot welding the chain link with M.S. | M | 642.00 |

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and part bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

Newzen Consultants Bangalore